

Appendix C - Performance Test for Aerial Lift Operators

RATINGS:	✓ = SATISFACTORY	X = UNSATISFACTORY	N/A = NOT APPLICABLE
-----------------	------------------	--------------------	----------------------

Operator Name:	Department:
Equipment Manufacturer:	Date:
Model:	

- _____ 1. Checked all items on pre-use inspection checklist (shows familiarity with the controls. Inspected work site for hazards (drop-offs, holes, floor obstructions, electrical hazards etc.).
- _____ 2.
- _____ 3. Fall protection (guardrail system in place, fall arrest system).
- _____ 4. Function test of lower control stations.
- _____ 5. Planned route ahead, checked doorways.
- _____ 6. Kept a clear view of direction of travel.
- _____ 7. Verified lift balance and stability.
- _____ 8. Barricade area (Ensure 4 cones and barricade tape are used to barricade area or other appropriate device)
- _____ 9. Boom up, down, in and out (Fully extend lift while maintain safe control of operation.)
- _____ 10. Turn lift 360 degrees right and left.
- _____ 11. Maneuvered the lift if equipped with proper wheel drive train.
- _____ 12. Turn off lift using the emergency stop function.
- _____ 13. Lowered the basket before attempting to move the lift.
- _____ 14. Entrance and dismount using 3 point contact (two hands, one foot or two feet, one hand).
- _____ 15. Deploy/setup and store outriggers – Refer to owner’s manual.
- _____ 16. Followed proper procedures at both start and finish.

Comments: _____

Operator: _____ Signature: _____

Evaluator: _____ Signature: _____